FINAL INSPECTION CHECKLIST

TICK	DOCUMENTS
	Application for an Final Inspection / Occupancy Permit
	All Building Permit Conditions satisfied
	All utilities (electrical, gas and water) connected
	All wet areas completed (bathroom, laundry etc.)
	Articulation joints/expansion joints installed to brickwork
	Bushfire requirements adhered to
	Certificates: Application for final inspection Electrical Energy Efficiency Compliance Certificate Permit to install septic (if applicable) Plumbing (sanitary & roof) Termites (Part A & B) Glazing Waterproofing
	Downpipes/Storm-water connected
	External/internal balustrades installed in accordance with BCA Vol 2 Pt3.9
	Mechanical ventilation installed (if applicable)
	Overlooking screens installed if required
	Retaining walls installed if any
	Removable hinges installed to WC doors
	Site grading & perimeter drainage completed
	Smoke detectors installed
	Steps and landings to <u>all</u> external doors
	Sub-floor vents installed
	Wall heights comply with plans

Windows and doors installed as per working drawings

For further information please do not hesitate to contact the office 03 5672 4655

Gippsland Building Approvals

80 Graham Street, Wonthaggi 3995 ACN:118 536 477 ABN:12 118 536 477

T: (03) 5672 4655 E: admin@gbas.com.au www.gbas.com.au

